

PUNCHLIST NO. 1

2016 Road Maintenance Program Elm Ridge Park East and West

Hopewell Township, Mercer County, New Jersey
September 27, 2016

The following items remain to be completed:

Arvida Drive

1. Patch core sample holes at #1 and #26.
2. Seal driveway pavement joint at #1, #5, #22 and #26
3. Seal two (2) driveway joints at #30
4. Seal driveway joint at #2 Red Maple driveway on Arvida Drive.
5. Restore behind curb at #3 and #5.
6. Repair chipped curb on radius to W. Shore Drive at #31.
7. Remove excess slurry/asphalt from curb at #32.
8. Remove all traffic drums.

West Shore Drive

1. Patch core sample holes #12, #72, #88 and #33.
2. Restore behind curb at #26.
3. Remove excess slurry/asphalt from curb at #37 and #63.
4. Pave driveway behind new curb at #49 if agreeable to resident. Seal joint.
5. Restore behind inlet and curb at #65 and remove drums.
6. Repair damaged cape seal surface at #72 and #88.
7. Replace driveway paving at #76, #96, #97, #98 and #101 that appear to be base material and settling. Seal joints.
8. Seal driveway joints at #78 and #81.

Aqua Terrace

1. Repair center joint of cape seal in front of #8.
2. Patch core sample hole at #8.

White Birch Street

1. Remove excess slurry/asphalt from curb at Meadow Lane intersection.
2. Patch core sample hole at #4.
3. Uncover manhole at #3.

Rustic Drive

1. Remove excess slurry/asphalt from curb at W. Shore Drive intersection both sides of road.
2. Mortar block in curb at inlet at #1.
3. Mortar block in curb at inlet at #10.
4. Mortar block in curb at two (2) locations in cul-de-sac.
5. Remove excess slurry/asphalt from block curb at various locations.

Meadow Lane

1. Replace inlet head at #9.
2. Replace driveway paving at #19 that appears to be base material and settling. Seal joints.
3. Remove excess slurry/asphalt from curb at #12 and W. Shore Drive intersection.

Blue Spruce

1. Remove excess slurry/asphalt from curb at W. Shore Drive intersection.
2. Restore behind curb at #6 and #5.

East Acres

1. Replace driveway paving at #1 that appears to be base material and settling. Seal joints.
2. Restore behind curb at #1 and #4.

Cedar Brook Terrace

1. Repair curb at inlet head at Honey Brook Drive intersection.

Honey Brook Drive

1. Restore behind curb and inlets at #17, #6 and #9 both sides of road.

Honey Lake Drive

1. Replace driveway paving at #11 that appears to be base material and settling. Seal joints.

East Shore Drive

1. Restore behind curb and along driveway at #4.
2. Add stone to driveway behind curb at #4.
3. Restore behind curb and inlet in cul-de-sac.
4. Restore behind curb at driveways (2) at #7.

General Items

1. Sweep all roads.
2. Install striping at intersections.
3. Replace all inlet grates and heads marked in field.
4. Replace signs as shown on the plans.